


SCALE BAR



QUANTITIES FOR THIS SHEET

BARRICADE, TYPE III, HIGH INTENSITY, FURN 2 EACH  
 BARRICADE, TYPE III, HIGH INTENSITY, OPER 2 EACH  
 PLASTIC DRUM, HIGH INTENSITY, FURN 10 EACH  
 PLASTIC DRUM, HIGH INTENSITY, OPER 10 EACH  
 SIGN TYPE B, TEMP, FURN 32 SFT  
 SIGN TYPE B, TEMP, OPER 32 SFT

CODE	SIZE	SFT.	QUAN.	TOTAL SFT.
W20-1	4 x 4	16	2	32
				32 TOTAL

GENERAL BARRICADING NOTES

1. The contractor shall provide lighted barricades and shall erect, maintain, light and remove such temporary barricades and temporary signs as specified on plans, or as directed by the engineer, all in accordance with the provisions of Section 8.12 of the 2003 Standard Specifications and the 2005 Michigan Manual Of Uniform Traffic Control Devices.
2. All locations for the project's signing and barricading, as shown on the BARRICADING MAP, will be staked by the engineer prior to the placement by the contractor.
3. All signs shall be mounted on portable stands. The portable stands shall be kept in place by the means of sandbags. The minimum number of sandbags per portable mount is four. Additional sandbags required to keep the portable mount in place shall be placed by the contractor at no extra cost to the project.
4. Local traffic along the construction shall be maintained by the contractor as directed by the engineer. Access to driveways shall be maintained until curbs are poured.
5. No signs can be attach to the Type III barricade.
6. Quantities provided as minimum requirement for Traffic Control. Contractor may add more controls during work operation.

WESTTOWN PARKING LOT  
 BARRICADING SHEET  
 111 S. LANSING STREET  
 2015

BENCH MARK DATA		NO.	REVISIONS	DATE	BY
ELEV.	DESCRIPTION				

NO.	REVISIONS	DATE	BY

ORIGINAL PLAN

CHECKED BY: \_\_\_\_\_ APPROVED BY: \_\_\_\_\_

CITY OF OWOSSO, MICHIGAN  
 ENGINEERING DIVISION  
 DEPT. OF PUBLIC SERVICE  
 SCALE: NONE